

St. Marys Life Enrichment Center Progress Information

Week 25

Jan 30 – Feb 3



Sanitary & sewer line ran. Main water line ran to site. Connecting hallway is insulated. Exterior doors installed

Week 24

Jan 23 – 27



Exterior vinyl added on west side. Building the soffit in the pool area. Finalizing drywall.

Week 23

Jan 16 – 20



Pool



Entrance



Pool



Library

Week 22

Jan 9 -13

Continuing drywall on walls and insulation. Rough ins for electrical, plumbing, HVAC continues. Delivery of some of the pool equipment. State Electrical inspector signed off on work completed. Added vinyl on gables and soffits

Week 21

Jan 2 – Jan 6



Continue adding outside soffits and trim. Inside continue with plumbers, electricians and sprinkler company. Decisions were made by task force committee on location of electrical outlets, cable outlets, phone and data outlets. Heat is being applied in the building to help dry the floor.

Week 20

Dec 26-30



State inspectors on site for first round of inspections and approvals. Delivery of more drywall. Set a temporary propane tank for heat inside building next week.

Week 19

Dec 19-23



Roofing complete. Rough ins continue. Fire rated drywall delivered and started installing on the underneath of the trusses for fire separation between floor level and attic.

Week 18

Dec 12-16



Roofing is 95% complete. Plumbing, electrical and sprinkler system rough ins were started.

Week 17

Dec 5 – 9



Construction of canopy continues. Interior and exterior sheathing continues. Windows installed and roofing begins!

Week 16

Nov 28 – Dec 2



Final gables are set and construction on the canopy begins. Started covering the sheathing with paper.

Week 15

Nov 21-25 (Holiday Week)



¾ Sheeting is complete & all main trusses are set.

Week 14

Nov 14 – 18



Weather delayed some of the progress this week. Roofing continues. Tie in to existing building continues. First set of check sheets signed off on.

Week 13

Nov 7 – Nov 11



All walls are set in place. Rafters added and roof covering begins.

Week 12

Oct 31 – Nov 4



Back fill for porch area and remove forms. Remove siding from existing building for connector. Panelized exterior and interior walls will be delivered and set up.

Week 11

Oct 24 – 28

Finish concrete pour for decking around the pool (40 yards). Worked on forming porch area, canopy and pillars.

Week 10



Oct 17 – 21

Final under ground plumbing. Lay mesh and prep for floor pour. Concrete pour began first section floor and connector hallway on Oct 21. 90 yards of concrete laid.

Week 9



Oct 10 – 14

Final underground electrical rough ins. Final preparation for concrete floor installation. Weather permitting concrete floor will be poured Oct 13 – 14th.

Week 8



Oct 3 – 7

Pouring of concrete scheduled for 10/10/11. Domestic feed water line was installed into the building. All underground plumbing is 99% complete and will be completed by 10/12/11. Underground electrical rough ins schedule to begin 10/10/11.

Week 7



Sept 26 – Sep 30

Final preparation of pool ramp and steps were completed. Foundation and footers all complete. Rain delayed activity again this week.

Week 6



Sep 19 – Sep 23

Plumbing work started. Foundation for connecting corridor in place. Rain delayed much of the progress this week.

Week 5



Sep 12 – 16 Finish pool sides, back fill pool in, continue to prep floor. Concrete pour the floor of pool on Thursday. Footer and foundation completed except pool area. Pool size completed. Contractor meeting at 8:30 am on 9/14.

Week 4



Sep 6 – Sep 9 Block layers started to lay foundation blocks. Patterson Pools finishing the sides of pool and started the installation of plumbing prior to a concrete pour.

Week 3



Aug 29 – Sept 2 Installed sides of the pool. HA Dorsten continued to dig the footers for the installation of the concrete and preparation of block foundation.

Week 2



Aug 22 – HA Dorsten, Mark & Ken were on site laying out footer locations. Patterson Pools also on location forming up the footers for pool in preparation of concrete pour on 8/23 – 8/25. Site preparation, driveway & parking area will continue.

State approved drawing to date are for the pool & plumbing. Footer & foundation drawings expected on 8/24

Week 1



Aug 15 - Official Start date - 7:30 am. HA Dorsten, Ken and Mark, started moving topsoil from the entire building site. 6"-8" of topsoil was removed.

Aug 16 – Removal of topsoil continued. Mark & Ken also started digging the pool on the southwest corner to its desired depth.

Aug 17 – Pool digging continued and worked on final removal of all topsoil

Aug 18 – Dump trucks of clay soil were trucked in to build the site grade up within six inches of the finished floor utilizing a dozer and compactor. Pool was dug to desired length, width and depth.

Aug 19 – Final installation of clay soil, compaction and pool size were completed.